Powering Past Coal Task Force - Master Schedule



Summary

This document is a master schedule to provide a common operating picture of the overall progress to replace the electricity currently provided by the coal plant. On the next page, the grey line items are PUC approved measures. Lines beneath these may be projects or initiatives that fall under each PUC docket. Colored boxes indicate key milestones or project commercial operation dates.

Purpose

On March 30, 2021, by Executive Order 21-01, Governor David Ige established the Powering Past Coal Task Force to convene stakeholders to increase transparency, coordination, collaboration, and urgency to timely facilitate, coordinate, and align the reviews and approvals needed for the measures and projects that the PUC approved to replace the electricity and grid stability currently provided by Hawai'i's last coal-fired power plant, located on O'ahu.

To achieve the Task Force objectives, a primary activity of the Task Force is to develop and maintain a Master Schedule, as shown on next page, which provides a timeline and status summary of the measures and projects needed to replace the coal plant with renewable energy.

These measures and projects will collectively support O'ahu's transition away from fossil fuels.

The coal plant's generation capacity is 180 MW and in 2020 it provided 16% of O'ahu's electrical energy; notably, providing more energy during peak and non-daylight hours. It has been operating since 1992.

The coal plant is planned for retirement on SEPTEMBER 1, 2022, as indicated by the vertical black line in the Master Schedule. State law prohibits the use of coal for power generation in Hawai'i after December 31, 2022.

The Task Force is chaired by the Chief Energy Officer of the Hawai'i State Energy Office and includes members from State and City and County of Honolulu government, the Hawai'i State Legislature, Hawaiian Electric, renewable energy development companies, and energy-related public interest groups.

The Task Force is not a policy-making or decision-making body and does not pursue statutory or administrative rule changes.

Terms and Abbreviations Used

COD - Commercial Operations Date - Target date for a project to begin commercial operations.

COIF - Company Owned Interconnection Facilities

Force Majeure - Contract clause that removes liability to parties for unavoidable and unexpected events that prevent parties from fulfilling contractual obligations (e.g., unforeseen supply shortages or natural disasters).

GCOD - Guaranteed Commercial Operations Date - Contractually binding date for a project to begin commercial operations.

HECO - Hawaiian Electric Company - The only electric utility servicing the island of O'ahu, part of Hawaiian Electric.

IRS - Interconnection Requirements Study - A study to establish the requirements for interconnection of a Generating Facility with the HECO's Distribution System

MW - Megawatt - Measurement of power, capacity, or demand. Represented below as *generating* capacity of a project.

PPA - Power Purchase Agreement - A contract for an electric utility to purchase energy and or capacity from a commercial source (e.g., utility scale solar project) at a predetermined price or based on pre-determined pricing formulas.

PUC - Hawai'i Public Utilities Commission

RPS - Renewable Portfolio Standard - A goal for the percentage of electricity sales in Hawai'i to be derived from renewable energy sources.

Hawai'i RPS = 100% renewable energy for electricity consumption by 2045

Utility RPS - The percentage of a utility's electricity sales that comes from renewable energy. In the case of Hawaiian Electric, its Utility RPS is a combination of the three electric utilities servicing O'ahu, Maui County (Maui, Moloka'i, Lāna'i), and Hawai'i island: respectively, Hawaiian Electric Company (HECO), Maui Electric Company (MECO), and Hawai'i Electric Light Company (HELCO).

Schedule Legend (Updated January 2022)

Green =	Yellow =	Red =	
On Target to Meet GCOD	At Risk of Meeting GCOD	Will Not Meet GCOD	

Disclaimer: The information represented below is public and can be found within the PUC dockets. The project schedule is evolving—what is represented on the next page is subject to future additions and changes. For the most up-to-date information on the status of each project, HSEO recommends referencing the PUC dockets and/or appropriate agencies regarding the status of their approvals. Additional information can be found in the individual PUC dockets and on the project webpages, all of which are linked within the schedule on the next page.

Publish Date: July 2022, Questions can be sent via email to Monique Schafer, Monique.m.schafer@hawaii.gov, at the Hawai'i State Energy Office. Url: https://energy.hawaii.gov/ppctf



PUC Docket Number and Link 2021-0024	Plant	Developer	Production Capacity (MW)	Estimated Utilit RPS Percent Contribution	, 21-Jul 21-S	ep 21-0c	ct 21-Nov	21-Dec	22-Jan	22-Feb	22-Mar	22-Apr	22-May	22-Jun	22-Jul	22-Aug	22-Sep	22-0ct	22-Nov	22-Dec	23-Jan	23-Feb	23-Mar	23-Apr	23-May	23-Jun	23-Jul	23-Aug	23-Sep	23-Oct	23-Nov	23-Dec /	// 24-Mar
2021-0024	Utility-Scale Projects (St	Clearway Energy							All permit	ts received				CSAT Toctin	a .		ement																
2018-0434	Mililani I Solar (Stage 1)	Group LLC; Global Infrastructure Partners	39	1.2					Acceptan complete	nce Testing				CSAT Testin 6-14-22 to 7 28-22	New GCOD 7-31-22		al Plant Retin																
<u>2018-0435</u>	Waiawa Phase 1 Solar (Stage 1)	Clearway Energy Group LLC; Global Infrastructure Partners	36	1.2						Equipmen ongoing	nt delivery	Shanghai s impacting de components	elivery of BESS	Telecom pol permit: Approved 6-			Accelerated GCOD 9-30-22			Original Non- Accelerate GCOD 12-1-22	d	Estimated COD 2-21-23											
<u>2019-0050</u>	AES West O'ahu Solar (Stage 1)	AES Distributed Energy Inc.	12.5	0.4							•Mar- 22: Noise Permi Received	Grading		ermit (DPP & AES Construction	5)		Previous GCOD 9-7-22 (old PPA)						Estimated COD 3-3-23										
<u>2020-0136</u>	Kapolei Energy Storage (KES) (Stage 2)	Plus Power	185 (Storage)	0.1							received	ading permits	expected (E	ilding permits DPP & AES) -						GCOD 12-30-22				Estimated COD 4-17-23									
2020-0139	Mountain View Solar (Stage 2)	AES Distributed Energy Inc.	7	0.3													Sep-22 Constr Anticipated to								GCOD 5-17-23			COD 8-10-23					
2020-0137	Waiawa Phase 2 Solar (Stage 2)	Energy Inc.	30	1.2													Sep-22 Const anticipated to													GCOD 10-30-23		COD 12-7-23	
<u>2018-0431</u>	Hoʻohana Solar 1 (Stage 1)	174 Power Global; (Hanwha Energy Corporation; Forest City Sustainable Resources)	52	1.4							3-15-22: Gra NPDES perm Site Clearing																	GCOD 8-31-23				,	Estimated COD 3-4-24
Sum Online Before	9-1-22 Based on Current	GCOD	39	2.4																													
	ot including storage) Distributed Energy Reso	urces (DER)	236.5	5.8													_																
	J.		50	TBD	Battery Plus Program Started 07-19-21 Upda 0.46l		-21 TF 12-1-21 Te: Update:			450kW	3-25-22 4.92MW 790kW operational	4-22-22 5.44MW 1.01 MW operational	5-24-22 6.2MW 1.37 MW operational	6-24-22 7.33MW 1.86MW operational		Goal 15MW Anticipate 5-7MW										Program Enr Jun-23	rollment Ends						
2015-0389	Community-Based Rene	wable Energy (CBRE)	- Shared Solar																														
	Palailai Solar 1		3															Original GCC 10-29-22	OD	ccop	New Revise GCOD 1-27-23	d	COD March 2023					COD Estima					
	KHLS		1.72								RLIC Approv	ved Oʻahu RFP M	for 22							GCOD 12-17-22								Aug 2023	te				
2007-0323	Phase 2 Energy Efficiency - Public		105 capacity limit	TBD								ectric issued RFF																					
	General Energy Efficiency Programs for Demand Side Management	Hawai'i Energy	~ 20 to 22 MW per year	N/A – Energy Efficiency	Ongoing																												
	Hawai'i Energy Power Move Program	Hawai'i Energy	~2-3 MW per year	N/A – Energy Efficiency																						Installation I 6-30-23	by						
	Storage Rebate Pilot		~ 4 MW see Battery Bonus Count	N/A – Energy Efficiency																								Installation 8-31-23	by				
2018-0163	Microgrid Services Tarif		TBD	TBD																													
2017-0352	O'ahu Grid Services RFP		60	TBD																													
2014-0135	Green Infrastructure Lo	an Program- Green En			*																												
2007-0341	Demand Side Response	- Grid Services Purcha	ase Agreements	*																													
			TBD	TBD																													



PUC Docket Number and Link	PUC Approved Measure to Replace Generation and Capacity of the Coal Plant	·	Project or Task Update		Production Capacity (MW)	Guaranteed Commercial Operations Date
2018-0434	Utility-Scale Projects Militani I Solar (Stage 1)	Clearway Energy	Permits - Complete, All Expected to be Closed by 6-30-22 Land Rights - Secured Procurement and Delivery - Complete Construction - Ongoing • Mechanical Completion of the facility occurred 3-14-22. • Installation of BESS equipment was completed in March. • Energization of the facility occurred in March and hot commissioning has commenced. • Energization of substation completed 3-9-22. • Generation facility testing began 3-29-22 and ongoing.	Testing - Ongoing • 1-12-22: All acceptance tests successfully passed. • 6-27-22: CSAT scheduled to start, anticipated timeline to be compressed. PPA - Approved - Oct-21: PUC approved accelerated PPA with tiered unit pricing. Unit pricing decreases if project does not achieve accelerated GCOD.	39	New GCOD 7-31-22 Estimated COD 7-29-22
2018-0435	Walawa Solar (Stage 1)	Clearway Energy Group LLC; Global	Engineering/Design - Finalized Permits - Complete • Hawaiian Telecom utility poles: Permit approval delayed. Approved 6-28-22 (DPP) Land Rights - Secured Procurement and Delivery • PV panels 100% delivered to HNL port; 60% delivered to site, 55% installed • Battery enclosures: Anticipated delivery for all units anticipated 7-27-22 (delayed - see below). • The shut down in Shanghai resulted in a approximate four week delay for the shipment of battery enclosures. Sixteen (16) battery enclosures departed Shanghai 6-3-22 and 6-8-22. BESS supplier working to obtain ship assignments for 26 remaining battery enclosures. Battery components anticipated arrival 07-28 to 11-1-22.	Construction - Ongoing * Pile installation, substation foundation and equipment setting, PV invertor placement, underground cable installation, substation foundation work, transmission line work, GenTie construction, aboveground DC cabling is complete. * Battery equipment installation dependent on arrival date. BESS ACC/DCC cabinets are set, 74 of 116 Quantum units have been delivered and set. All 11 BESS inverters were delivered and set. Clearway installing what they can. * Access road work is ongoing, estimated completion Jul-22. * Hawalian Telecom Circuit (Critical Path) * Required no later than 2 months before Acceptance Test. * Remaining construction by Hawalian Electric is dependent on the Hawalian Telcom Circuit. **Testing** * Sept-22: Acceptance Testing to start, slipped from 5-2-22, Delayed Due to Telecom Building Permit. Dependent on hTEL circuit. Anticipated completed Oct-22. * Jan-22: CSAT projected to start, delayed by push back of Acceptance Test.	36	New GCOD 9-30-22 Estimated COD 2-21-23
2019-0050	West O'ahu Solar (Stage 1)	AES West O'ahu Solar, LLC.	Engineering/Design • 90% design complete for Generating Facility and Substation. • 100% review completed for COIF and COIF Transmission Line, Revision and resubmission required due to drawings not meeting design requirements, AES submitted revisions 3-25-22, Hawaiian Electric returned comments 4-18-22. AES to provide second revised 100% package June 22. Permits • Building Permit Review applications under review by DPP. Permit delays are expected to delay construction start and commercial operations. Eight (8) permits remaining, all require zoning, fire, electrical, and building branch reviews (DPP). HFD and the zoning branch provided comments on 5-17-22. AES to address these comments in June • Special inspection approvals issued 6-20-22, permits remain open. Land Rights Easement for COIF required prior to commercial operations	Procurement and Delivery * May - July 22: Racking will continue to be delivered to site * June and July 22: GSU transformers and Energy Storage components anticipated to arrive. BESS components enroute. * June and July 22: GSU transformers and Energy Storage components enroute. First container of panels arrived 6-13-22. **Construction - Ongoing** * Construction - Ongoing** * Construction began May-22, civil work and site clearing for generation and interconnection facilities commenced. * Contractor demobilied due to delay in building permit approvals, after special inspection approval, AES is working with contractor to remobilize. **Testing** * Acceptance Test scheduled to start Nov-22. * CSAT Scheduled to start Dec-22. **PPA - Conditionally Approved** * Amendment to PPA to address Force Majeure event was approved by PUC. Amendment included revised price and GCOD to offset the direct impacts of the Force Majeure and procure alternative panels.	12.5	New GCOD 1-20-23 Estimated COD 3-3-23
2020-0136	Kapolei Energy Storage (KES) (Stage 2)	Plus Power	Engineering/Design 9 0% design complete for Storage Facility, Substation, and COIF complete. Permits • 6-30-22: Building permits for BESS expected, submitted 10-15-21, Seeing continuous delay, awaiting electrical code review (DPP) Forty (40) BESS applications total, rejected due to formatting, resumitted 6/17/22. • 7-5-22: Courtesy inspection approved for BESS • 7-22-22: Building permit for Substation expected, Seeing continuous delay, awaiting building and electrical code review (DPP) • 7-22-22: Building permit for GenTie expected, Seeing continuous delay, awaiting zoning, building, and electrical code review (DPP) Land Rights - Secured • Executed Right of Entry for Kapolei Properties Parcels	Procurement and Delivery Additional Force Majuere notices have resulted in 25 day slip from last report. Force Majuere linked to shut downs at manufacturing plants and shutdowns in Shenyang, China. Anticipated arrival Energy Storage and Inverters 7-28-22 to 11-1-22. Construction - In Progress Construction (grading and grubbling) and site mobilization began Mar-22. Substation underground work pending Substation Building Permit Approval. GenTie Building pending GenTie building permit issuance. Testing 11-22-22 to 12-12-22: Acceptance Test anticipated. 3-3-23 to 4-17-23: CSAT anticipated.	185 (Storage)	New GCOD 12-30-22 Estimated COD 4-17-23
2020-0139	Mountain View Solar (Stage 2)	AES Mountain View Solar, LLC.	Engineering/Design *AES completed 60% design for Generation Facility and Substation 60%. Delay in design deliverables may delay procurement of certain equipment and potential execution of construction contract. **COIF 60% design package submitted 3-18-22, company completed review 4-13-22. **Overhead Line Approval / Interconnection and Design - Awaiting PUC D&O **AES requested that Hawaiian Electric delay overhead line approval to allow for further community engagement and incorporation of feedback. **Hawaiian Electric filed 46kV line extension application with the Commission on 5-19-22 and accompanying greenhouse gas analysis on 6-14-22. **Permits** **A-13-22: HICRIS submittal to SHPD, awaiting HRS 6E Determination **6-14-22: CUP-Minor, Zoning Waiver approved **Apr-22: Building and Electrical Permits submitted to Third Party Reviewer and DPP. **Grading permitted submitted for Plan Review in Mar-22. One round of comments received. AES addressing comments.	Land Rights • COIF/SOIF easement required prior to COD Procurement and Delivery • Q-4-22 to Q2-23: Estimated arrival date of equipment. • Jun-22: All equipment has been ordered. Construction • Construction anticipated to start Dec-22 Testing • 8-9-23: Acceptance test scheduled to start • 10-26-23: CSAT scheduled to start	7	GCOD 5-17-23 Estimated COD 8-10-23
<u>2020-0137</u>	Walawa Phase 2 Solar (Stage 2)	Waiawa Phase 2 Solar, LLC. (AES)	Engineering/Design Identified risks include line extension conflicts with Walawa Stage 1 project and need for breaker replacement (system work) at Wahlawa substation. AES submitted 60% design for generation facility, step-up substation, and COIF. Hawaiian Electric design review pending resubmittal of substation structures. Delay in submission is resulting in a 5-week impact to COD. Overhead Line Approval - Awaiting PUC DSO Hawaiian Electric submitted overhead line approval on 3-24-22. Hawaiian Electric submitted greenhouse gas analysis for the Overhead and Underground lines 5-23-22 Hawaiian Electric submitted greenhouse gas analysis for the Overhead and Underground lines 5-23-22 vipude to the existing archeological inventory study, if applicable, will be prepared and filed Jul to Aug-22, slipped from Jun-22, (AES) LUC hearing on 3-23-22 and 4-14-22, and 5-25-22. Motion verbailly approved 5-25-22 (LUC) 5-11-22: Building and Grading permits submitted to Third Party Reviewer and DPP (DPP)	Procurement and Delivery • Equipment arrival Q1 to Q3 2023. • PV panels, inverters, cSU transformers, and racking - ordered. • Energy Storage - to be ordered but to Aug-22, slipped from May-22 • Circuit Breakers, Current and Voltage Transformers, Control Building, IC equipment, and Revenue Meter - To be Ordered Sept to Oct-22, slipped from May-22 Construction • Construction • Construction anticipated to start Oct-22, slipped from Sept-22. Testing • Acceptance test scheduled to start Aug-23. • CSAT scheduled to start Oct-23.	30	GCOD 10-30-23 COD 12-7-23
2018-0431	Hoʻohana Solar 1 (Stage 1) Sum Online Before C	174 Power Global; (Hanwha Energy Corporation; Forest City Sustainable Resources)	Engineering/Design Project seeing habitual slippage in engineering 60:90% design packages for generation facility, switchyard, step up substation, and company owned interconnection facilities. 90% design for generation facility expected by 6:15:22 100% design for COIF sent 5-92. under Hawalian Electric review 100% design for COIF sent 5-92. under Hawalian Electric review 100% design for COIF sent 5-92. under Hawalian Electric review 100% design for COIF sent 5-92. under Hawalian Electric to submit redesign. 100% design for Alexander of Colfection of	Land Rights - Company awaiting executed Right of Entry from Seller for COIF Easement, 6-30-22. Procurement and Delivery - Mar-22: Revenue meter arrived. - Oct-22: Estimated arrival of control building, GSU transformer, circuit breakers, instrument transformers. - Sep-22: Estimated arrival of racking, slipped from Mar-22. - Oct-22: Estimated arrival of PV modules. - Nov-22: Estimated arrival of PV modules. - Nov-22: Estimated arrival of energy storage, slipped from Jun-22. - Feb-22: Estimated arrival of energy storage, slipped from Aug-22. Construction - Ongoing - Site clearing and site mobilization began 3-31-22. Testing - Acceptance Test scheduled for 5-16-23 to 6-14-23. - CSAT scheduled for 1-3-23 to 3-4-24.	52 39 176.5	GCOD 8-31-23 Estimated COD 3-4-24

Powering Past Coal Task Force - Master Schedule Detailed



	5		ce - Master schedule Detailed		ES CI	ergy Office
PUC Docket Number and Link	Capacity of the Coal Plant	,	Project or Task Update		Production Capacity (MW)	Guaranteed Commercial Operations Date
2019-0323	Distributed Energy Reso		PUC issued Decision and Order on 6-8-21 for HECO to implement a Schedule Dispatch Program (SDP): DER tariff customer generators to install battery storage for existing or added photovoltaic systems. Ne Work with stakeholders to develop strategy to ensure timely permitting and interconnection is ongoir >-19-12: Battery Bonus program officially announced by HECO • May TF Update: 1196 approved applications as of 5-24, represents a committed capacity of 6.2MW, r • June TF Update: 1,344 approved applications as of 6-24, represents a committed capacity of 7.33MW.	50	June 2023 Program Enrollment Ends	
2015-0389	Palailai Solar 1 - Phase 1	1	Engineering • 90% Engineering/ Design review completed by Hawaiian Electric, Hawaiian Electric provided comments on 6-20-22. Permits • Building Permit anticipated Jan-22, was not received waiting on permits to begin construction. No estimate from seller on when permits will be received. • Electrical review of building permits commenced 6-3-22. • Estimated 1-2 month delay anticipated due to additional review required for remaining permits from DPP. Procurement • PV Panels - 50% arrived Dec-21. • Equipment anticipated to arrive Q1 to Q3-22. Items delayed due to review time for remaining permits grown arrived Dec-21.			
2015-0389	KHLS - Phase 1		Engineering/Design 3 0% besign in progress for generation facility, step-up substation, COIF. 6 % design couplete for distribution line, telecom, and remote work. • Engineering teams are hired. Permits • All discretionary permits received. • Apr-22: Estimated submittal date of building, stockpiling, and grading permits, slipped from Dec-21 and Jan-22 (KHLS). Anticipated to receive Aug-22.	Procurement Estimated order dates from Seller: May to Aug-22, arrival dates estimated Q4-22 to Q1-23. Company to order Revenue Meter, estimated arrival Q3 2022. Construction Estimated to start Aug-22. Testing Acceptance Test Anticipated Jun-23. CSAT Test Anticipated Jul-23.	1.72	GCOD 12-17-22 COD Aug-23
	Phase 2		 Capacity limit is 105 MW for Oahu. Hawaiian Electric has application capacities of 75 MW Large Projects 2.23-22: Hawaiian Electric filed its final CBRE RFPs and Rule 29 tariffs. Shall be automatically approves 3.17-22 Hawaiian Electric officially announced opening of the Request for Proposals for CBRE Projects 4.14-22: RFP for Tranche 1 is open and accepting applications. 	d 15 days after filing date, or by 3-10-22, unless the Commission orders otherwise.	105 capacity limit	
2007-0323	Energy Efficiency - Publ General Energy Efficienc Demand Side Managem	cy Programs for	Docket includes energy efficiency measures that serve to decrease electricity sales and defer or decre The number shown in the next column indicates the estimated decrease in required production capac This measure is administered through a third party, Hawaii Energy.	Average Total Reduction of 20 to 22 MW per year	Ongoing	
	Hawai'i Energy Power N	Move Program	 In preparation for the retirement of the AES coal plant on O'ahu in September 2022, Hawai'i Energy ir during the utility peak hours of 5:00 to 9:00 p.m., program will result in collective demand savings. Rebsi • May TF Update: 34 projects enrolled with a total of 600-700kW peak demand reduction. June TF Update: 45 projects enrolled with a total of 720 kW peak demand reduction. • Program seeks to increase the energy efficiency of eligible commercial customers with exterior lightin during the utility peak. 	ite incentives average 20% higher than standard Hawaii Energy custom rebates.	2-3 MW per year	Installation by 6-30-23
	Power Move - Commer Storage Rebate Pilot	ciai Battery	New to the efficiency portfolio, commercial energy storage projects under Power Move will not only trigit flexibility programs in order to meet our clean energy and decarbonization goals. The goal is to offer near-term incentives to boost participation in HECO's DER programs or rate offerin This rebate will be available for commercial battery storage installed starting in March 2022 through A May TF Update: No applications yet, although there are few leads on data centers. June TF Update: Two applications submitted representing 255 kW.		Reflected in Battery Bonus Count Above - estimated 4 MW March 2022 – August 2023	Installation by 8-31-23
2018-0163	Microgrid Services Tarif		 PUC issued Decision and Order approving microgrid tariff 5-17-21. HECO submitted microgrid tariff 5-27-21; the Microgrid Services Tariff is intended to encourage and file in Microgrid is defined as a group of interconnected loads and distributed energy resources within cleated the utility's electrical grid and is connected to a public utility's electrical grid to operate in "grid connected". 	arly defined electrical boundaries that acts as a single self-governing controllable entity with respect to	TBD	
			RFP seeks customer sited grid services through a competitive bid request for proposals (RFP). The RFP feats frequency response or capacity build bundled in their proposal will also be considered 8-3-21. PDL approved, with modifications, the HECO proposed RFP for 60 MW of grid services on the	60	COD 9-1-22 for Proposals	
2014-0135			Leverages public-private capital to deploy clean energy infrastructure that will contribute towards Hawaii's pursuit of its statutory 100% clean energy goals by 2045 while helping rate -8-10-21: PUC establishes procedural schedule to review the Green Infrastructure Loan Program - Hawaii Green Infrastructure Authority agrees to include the number and value of loans made to finan principal repaid into the State Revolving Fund in the quarterly report.		TBD	
2007-0341	Demand Side Managem		Programs that incentivize residential, commercial, and industrial energy savings through rate schedule utilities which are designed to encourage consumers to modify their level and pattern of electricity usage.	is. DSM programs generally consist of the planning, implementing, and monitoring activities of electric ge. Docket includes tariffs and prices to encourage lower consumption	TBD	

^{*} These measures are not currently items that are Task Force priority; however, they play an important role in ensuring O'ahu meets the production capacity requirements necessary to replace the coal plant and meet renewable energy goals. Measures may be brought to the Task Force should the need arise.